



Progress update: 11th March 2024

On Friday, we updated you that we had covered around half of the area of exposed waste in temporary capping material and were making good progress with improvements to Pilsworth South Landfill.

Fortunately, the weather was better than forecasted and we managed to safely continue through the weekend and have now temporarily capped around 80% of the area.

Drilling of the approved 12 gas extraction wells will commence as planned today. This has the potential to cause localised odour during the process, but we have secured a drilling rig with an activated carbon filter to mitigate this.

Whilst we avoided the worst of the weather over the weekend, Tuesday, Wednesday and Friday are forecasted to be wet. Whilst we are working dynamically (as we did this weekend) we are expecting weather disruption to these engineering works this week. We will keep you informed of progress throughout these works.

As previously stated, the site will remain closed to waste inputs until this work is completed, however we will continue to accept restoration material used to cover and stabilise the capping material.

We apologise for any odour issues during these works, we remain fully committed to completing this engineering work quickly and effectively.

If you have any questions, please contact us on the dedicated email address or phonenumber:

Email: Pilsworthsouthlandfill@consultationonline.co.uk

Phone: 0800 066 8941

Our telephone line is not monitored 24/7. If your call is unanswered, please leave a message so that we can ensure your feedback is recorded.

Thank you

The Valencia Management Team